

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**

**REGION:** REGION IV-A - CALABARZON      **CALENDAR YEAR:** 2024  
**PROVINCE:** RIZAL      **QUARTER:** 3  
**CITY/MUNICIPALITY:** TERESA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of National Child Development Center	Teresa, Rizal	2,500,000.00	August 17, 2023	April 23, 2024	100.00%	2,900,000.00		Completed
		400,000.00						
One Covid Allowance	Teresa, Rizal	3,117,000.00	August 15, 2024	September 15, 2024	99.23%	3,093,000.00		On going liquidation
Supplementary feeding program	Teresa, Rizal	2,489,400.00	August 18, 2024	December 16, 2024	0.00%	-		On going
LGSF - Construction of Multi-Purpose Building	Teresa, Rizal	4,990,821.55	September 9, 2024	December 9, 2024	35.16%	748,623.23		On going
Social pension 3rd Semester CY 2024	Teresa, Rizal	7,671,000.00	September 25, 2024	October 25, 2024	0.00%	-		On going
<b>TOTAL</b>		<b>41,416,677.35</b>				<b>26,779,623.23</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
 JOEL G. SAN JOSE  
 Municipal Budget Officer

  
 ADORA C. TUAZON  
 Municipal Accountant

  
 RODEL N. DELA CRUZ  
 Municipal Mayor


 COMMISSION ON AUDIT  
 REGIONAL OFFICE NO. IV-A  
 MUNICIPALITY OF TERESA  
 OFFICE OF THE AUDITOR  
  
 17 OCT 2024  
**RECEIVED**  
 BY:  TIME: 9:30 am